



HST SM-3B / STS-109 Flight Readiness Review

KSC ISS / Payloads Processing Directorate



Hubble Space Telescope Servicing Mission - 3B




Agenda

- | | |
|------------------------------------|---------------|
| ● Acronyms | In Back-Up |
| ● Hardware Images | To Be Briefed |
| ● Special Topic: Potential RWA R&R | To Be Briefed |
| ● Processing Milestones | To Be Briefed |
| ● Master Milestone Schedule | In Back-Up |
| ● Middeck Experiment Requirements | None |
| ● Launch Delay Requirements | To Be Briefed |
| ● Engineering Status | To Be Briefed |
| ● Readiness Certification | To Be Briefed |




HST Servicing Mission – 3B Carriers


RAC




SAC



MULE



FSS






Advanced Camera for Surveys



HST SM-3B / STS-109 Flight Readiness Review
14 February 2002
Scott Higginbotham / UB-M
NASA-KSC HST SM-3B Mission Manager



Reaction Wheel Assembly in Large ORU Protective Enclosure



HST SM-3B / STS-109 Flight Readiness Review
14 February 2002
Scott Higginbotham / UB-M
NASA-KSC HST SM-3B Mission Manager



Special Topic: Potential RWA Removal and Replacement

- In December 2001, as a result of an on-orbit problem, the HST Project decided to fly a replacement RWA on this mission
- RWA s/n 1007 was delivered to KSC and installed into the LOPE on the MULE in late January 2002
- On 11 February, the HST Project determined that RWA s/n 1007 might be suspect and immediately began final testing / preparations of RWA s/n 1009
- A decision as to whether an RWA swap is required is expected by 15 February
- RWA s/n 1009 should arrive at KSC on 16 February, ready for installation
- While it is preferable to perform the swap while the MULE is on the floor in the VPF, it is possible to perform this task while the MULE is in the PGHM at the Pad
- Removal and replacement has been tentatively scheduled for second shift on 16 February
- No acceptable technique has been developed for performing an RWA swap after payload installation into the Orbiter



Processing Milestones

VPF

● MULE, RAC, and SAC On Dock	19 October	(A)
● End-To-End / PI Characterization Test (OPF)	24 October	(A)
● FSS On Dock	8 November	(A)
● ACS On Dock (Hangar AE)	28 November	(A)
● CITE Interface Verification Test	10 December	(A)
● FSS Pivitor FDA Test (CITE)	17 December	(A)
● ACS Transfer to VPF	18 December	(A)
● ACS Integration into SAC	20 December	(A)
● NCC On Dock / Integration into SAC	17 January	(A)
● NCC Vacuum Pumping – Phase 1	17 January - 14 February	
● NCS Radiator Integration onto Mule	22 January	(A)
● Crew Familiarization	22 - 23 January	(A)
● RWA and LOPE On Dock	29 January	(A)
● RWA and LOPE Integration onto MULE	29 - 31 January	(A)
● FSS and RAC Into Canister	11 February	(A)
● MULE and SAC into Canister / Rotate to Vertical	14 February	



Processing Milestones

Pad A

- | | | |
|--|------------------|-------|
| ● Space Shuttle Vehicle Transfer to Pad | 28 January | (A) |
| ● Payload Bay Highly Sensitive Cleaning | 30 Jan. – 4 Feb. | (A) |
| ● HST SM-3B Transfer to Pad | 15 February | |
| ● RWA Removal / Replacement | 16 February | (U/R) |
| ● Install HST SM-3B into Orbiter | 17 February | |
| ● NCC Vacuum Pumping - Phase 2 | 18 - 19 February | |
| ● HST SM-3B to Orbiter Electrical / GN2 Mates | 18 - 19 February | |
| ● SSV Ordnance Connects / Hyper Press. (Pad Clear) | 20 February | |
| ● NCC Vacuum Pumping - Phase 3 | 21 - 25 February | |
| ● HST SM-3B Interface Verification Test | 21 February | |
| ● HST SM-3B End-To-End Test | 22 February | |
| ● Payload Bay Closeouts | 23 - 25 February | |
| ● Final Flight Crew Payload Bay Walkdown | 25 February | |
| ● HST SM-3B Middeck Hardware Stow | 25 February | |
| ● Close Payload Bay Doors For Flight | 25 February | |
| ● Launch | 28 February | |



Launch Delay Requirements

NICMOS Cryo-Cooler (Payload Bay)

- Vacuum pumping must be reinitiated within 14 days of last access (L-66 hours)
- Based on the effectiveness of pre-launch vacuum pumping operations, the HST project may extend the 14 day limit up to a maximum of 21 days – A decision in this regard is expected a few days prior to the initial launch attempt
- If the limit is reached, a minimum of 36 hours of continuous access to the NCC must be provided prior to the next launch attempt

Power Ratchet Tool Batteries (Middeck)

- Batteries must be removed and replaced within 45 days of turnover
- Turnover is scheduled to occur at L-3 days (2/25)



Engineering Status

OMRSD

- No pending changes
- No open Waivers or Exceptions
- A review of the Requirements Allocation Matrix has confirmed that all remaining open requirements have been incorporated into the appropriate scheduled procedures for satisfaction

Nonconformances

- All Problem Reports have been closed
- No Unexplained Anomalies

Procedures

- All payload processing procedures have been released

Launch Commit Criteria

- None

Certificate of Flight Readiness

- No Exceptions



Readiness Certification

Pending successful completion of the remaining scheduled Pad operations, the KSC ISS / Payloads Processing Directorate is ready to proceed with launch of HST SM-3B / STS-109.



HST SM-3B / STS-109 Flight Readiness Review

KSC ISS / Payloads Processing Directorate Back-Up Material



Acronyms

● ACS	Advanced Camera for Surveys
● CITE	Cargo Integrated Test Equipment
● FDA	Failure Detection Annunciator
● FSS	Flight Support System
● IVT	Interface Verification Test
● LOPE	Large Orbital Replacement Unit Protective Enclosure
● MULE	Multi-Use Lightweight Equipment
● NCC	NICMOS Cryo-Cooler
● NCS	NICMOS Cooling System
● PI	Payload Interrogator
● RAC	Rigid Array Carrier
● RWA	Reaction Wheel Assembly
● SAC	Second Axial Carrier
● SSV	Space Shuttle Vehicle
● VPF	Vertical Processing Facility

STS-109 HST SM-3B MASTER MILESTONE SCHEDULE EXPANDED FLOW

OPF BAY: 1 / 3

PAD: A

ORBITER: Columbia / OV-102

NASA: S. HIGGINBOTHAM

BOEING PGOC: B. HART

MANIFEST: REF. SSP S042013CD

STATUS AS OF: 12 FEB 2002

REV: P

